

03/19/2025 Additional Notes:

- 1. All three stop signs shown shall have safety/alert flags.
- 2. Install W11-15 and W16-1aP signs in the two locations shown.
- 3. Contractor to install reflective cones to demarcate the existing pedestrian/bike route, shown below for reference. Night detours shall contain a minimum of three cones containing lights/flashers.
- 4. Contractor to provide door hangers to residents on Western Road & Tallyho Lane detour stretches a minimum of 5 days in advance.



W11-15



W16-1aP

Install this stop sign approximately 15' back to facilitate turns on this tight corner.

Note: message board to be installed here.

NB SHOREWOOD BLVD CLOSED

